ATTACHMENT A

EXISTING FACILITIES

SCHOOL	FEATURE	IDENTIFIED BARRIER
Appleton Bilingual School	Parking	• Lacks van accessible space
Appleton Bilingual School	Restrooms	• Lack of sink pipe insulation • Force to open doors
Appleton Public Montessori/Johnston Elementary	Second Floor	• Lack of accessible internal route to classrooms
Appleton Public Montessori/Johnston Elementary	Main and Second Floor Restrooms	• Width of entrance doors • Sink knee clearance • Faucet operation • Width of stalls
Classical Elementary	Parking	• Width of access aisle • Location of accessible spaces • Slope of spaces
Classical Elementary	Boys and Girls Restrooms Near Entrance E and Entrance I[i]	• Force to open doors
Classical Elementary	Auditorium	• Force to open doors
Foster Elementary	Parking	• Inadequate number of accessible spaces • Lack of access aisles
Foster Elementary	Unisex Restroom[ii]	• Height of mirror
Odyssey Elementary/Highlands Elementary	Parking	• Lack of access aisles
Kaleidoscope Academy/Roosevelt Elementary	Restrooms	• Force to open doors
Fox River Academy/Jefferson Elementary	Entrance	• No signage to accessible entrance
Fox River Academy/Jefferson Elementary	Classrooms 203, 207, and 210	• Knee clearance of classroom sinks

Fox River Academy/Jefferson Elementary	First and Second Floor Boys Restroom	- Width of entrance doors - Inaccessible route within restroom - Lack of grab bars - Lack of sink pipe insulation - Width of stalls
Fox River Academy/Jefferson Elementary	Basement and First and Second Floor Girls Restroom	- Width of entrance doors - Lack of grab bars - Lack of sink pipe insulation - Width of stalls - Faucet operation - Height of mirror
Fox River Academy/Jefferson Elementary	Main Section Ramp to the Gymnasium and Computer Laboratory	Slope of ramp
Fox River Academy/Jefferson Elementary	Basement Ramp to the Cafeteria	Slope of ramp
Renaissance Charter and United Public Montessori/West High	Rooms 321, 323, 325, 329	Width of doorways
Renaissance Charter and United Public Montessori/West High	Third Floor Men's and Women's Restrooms	- Width of doorways - Force to open doors - Height of sinks - Height of mirrors

SCHOOL	FEATURE	IDENTIFIED BARRIER
Tesla Engineering and eSchool/East High	West building Men's Restroom	- Width of doorways - Force to open doors - Lack of sink pipe insulation - Width of stall
Tesla Engineering and eSchool/East High	East Addition-Auditorium and Music Area	- Force to Open Door - Accessible seating area is not level
Tesla Engineering and eSchool/East High	East Addition Restrooms	- Width of doorways - Lack of sink pipe insulation - Width of stall
Tesla Engineering and eSchool/East High	First Level Commons and Cafeteria restrooms	- Width of doorways - Lack of access route - Sink knee clearance
Tesla Engineering and eSchool/East High	Circular Building, Third Floor Restrooms near Science Classrooms	- Width of doorways - Lack of sink pipe insulation - Width of stall
Tesla Engineering and eSchool/East High	Circular Building, Third Floor Science and Computer Classrooms	- Knee clearance of designated laboratory tables - Height of designated laboratory tables
Tesla Engineering and eSchool/East High	South Gymnasium Men's Locker Room	- Width of stalls - Height of mirror - Lack of sink pipe insulation
Tesla Engineering and eSchool/East High	South Gymnasium Swimming Pool Men's Restroom	- Width of doorway - Lack of sink pipe insulation - Lack of grab bars
Tesla Engineering and eSchool/East High	South Gymnasium Swimming Pool Men's Locker Rooms	- Steps blocking entrance to showers
Valley New School/Municipal Building	Main Entrance to Building	- Force to open doors
Valley New School/Municipal Building	Second Floor Drinking Fountain	- Height of spout
Valley New School/Municipal Building	Second Floor Designated Accessible Restroom	- Lack of sink pipe insulation

		• No signage
Valley New School/Municipal Building	Second Floor Library Book Stacks	• Width of aisles • Lack of signage
Wisconsin Connections, Central, and Appleton Community Learning Center /Morgan Building	Basement Restrooms	• Force to open doors • Lack of sink pipe insulation

New Construction

FACILITY	FEATURE	IDENTIFIED BARRIER
Classical Elementary	Parking	• Width of access aisles • Location of accessible spaces • Slope of spaces
Classical Elementary	Boys and Girls Restrooms Near Entrance E and Entrance I[iii]	• Force to open doors
Classical Elementary	New Wing Classrooms	• Height of sinks
Foster Elementary	Parking	• Inadequate number of accessible spaces • Lack of access aisles
Foster Elementary	Unisex Restroom[iv]	• Height of mirror
Fox River Academy/Jefferson Elementary	Entrance	• No signage to accessible entrance
Fox River Academy/Jefferson Elementary	Main Section Ramp to the Gymnasium and Computer Laboratory	• Slope of ramp
Fox River Academy/Jefferson Elementary	Basement Ramp to the Cafeteria	• Slope of ramp
Kaleidoscope Academy/Roosevelt Elementary	Restrooms	• Force to open doors
Renaissance Charter and United Public Montessori/West High	First Floor Men's Restroom near Gymnasium	• Width of stall entry • Lack of two grab bars • Lack of sink pipe insulation
Renaissance Charter and United Public Montessori/West High	First Floor Women's Restroom near Gymnasium	• Lack of sink pipe insulation
Renaissance Charter and United Public Montessori/West High	First Floor Men's Restroom near Commons	• Width of stall entry
Renaissance Charter and United Public Montessori/West High	First Floor Women's Restroom near Commons	• Width of stall entry • Width of stall
Renaissance Charter and United Public	Second Floor Women's Restroom, near Classrooms	• Width of doorway • Lack of sink pipe

Montessori/West High	207-214	insulation • Width of stall entry • Size of stall • Height of mirrors
Renaissance Charter and United Public Montessori/West High	Second Floor Men's Restroom, near Classrooms 207-214	• Width of doorway • Force to open door • Lack of sink pipe insulation • Width of stall entry • Size of stall • Height of mirrors • Lack of two grab bars
Wisconsin Connections, Central, and Appleton Community Learning Center /Morgan Building	Basement Restrooms	• Force to open doors • Lack of sink pipe insulation

---

[i] This item is new construction and is only accessible restroom available under existing facilities requirements; remedying the restrooms under new construction, will address program access issue.

[ii] Id.

[iii] Id.

[iv] Id.